REGIONAL PROJECT MONITORING AND EVALUATION SYSTEM (RPMES) PHYSICAL AND FINANCIAL ACCOMPLISHMENT REPORT As of 2024-Q3

Implementing Agency: Iloilo Science and Technology University - Main Campus

| Program/Project Title | Implementation Schedule | | | | | Financial Status (in PHP exact figures) | | | | | 5 | | | | | | | |
|---|---|--|-------------------------------|-------------------|---|---|---------------|---------------|------------------------|-------------------------------|-------------------------------|-----------------|-------------------|--------------------|-----------|---------|----|---|
| | Start Date (mm-dd-yyyy) | End Date (mm-dd-yyyy) | Fund Source | Funding Agency | Total Programi Project Cost (PHP) | | | | ures) Disbursements | Target OWPA to date (%) | Actual OWPA to date (%) | Slippage (%) | Output Indicators | End-of- Project | Target to | | | pyment erated |
| Construction of Access Route (Higher Education Program) | 07-28-17 07-28-17 | 12-24-17 12-15-23 | General Appropriations Act | | 14,959,567.28 | 14,959,567.28 | 14,959,567.2 | | | 100 | 100 | | | Target | date | to date | M | Remarks F Already complete |
| Completion of University Library | 04-12-18 04-12-18 04-12-18 04-12-18 | 03-17-19 05-31-24 08-31-24 12-31-24 | General Appropriations Act | | 33,601,620.24 | 33,601,620.24 | 33,601,620.24 | 33,601,620.24 | | | | 0 | | | | | 2 | of December 15 and is subject to liquidated damag The remaining ite are electronic wo |
| Construction of Industrial Technology Building II- | 06-14-18 06-14-18 | 01-21-19 05-31-24 | General | | | | | 55,551,525,24 | 19,001,716.25 | 100 | 99.35 | -0.65 | | | | | 10 | including CCTV installation, and mechanical works as aircon installation |
| Phase 2 | 06-14-18 06-14-18 | 08-31-24 12-31-24 | Appropriations Act | | 11,271,871.33 | 11,271,871.33 | 11,271,871.33 | 11,271,871.33 | 3,997,005.57 | 100 | 98.74 | -1.26 | | | | | 8 | The electrical wor have been compliance. The remaining soc work includes submitting building |
| Rehabilitation of L- Building | 06-24-20 06-24-20 06-24-20 06-24-20 | 05-12-21 05-31-24 08-31-24 | General Appropriations Act | | 48,032,856.50 4 | 48,032,856,50 | 10.000 | | | | | | | | | - | + | permits and occup permits. The occupancy pe has already been |
| | 002420 | 12-31-24 | | | 15,555.50 | 40,032,030.30 | 48,032,856.50 | 48,032,856.50 | 44,363,146.26 | 100 | 99.97 | -0.03 | | | | | 20 | submitted; the remaining works in electronic works, specifically LAN/dat |
| Renovation of Technology & Science Building | 03-31-22 03-31-22 | 10-31-22 12-31-24 | General Appropriations Act | | 13,916,748.65 | 13,916,748.65 | 13,916,748.65 | 13,916,748.65 | 9,347,880.07 | 100 | 70 | -30 | | | | | 0 | installation. The previous contrations was terminated. Reprocurement is underway, with a prebid conference scheduled for Octob 17, 2024, and the |
| - Indiana Pian | RMELLE FRANCES GU ning Officer I 1-10-24 10:37:05 | 0011 | Approved by: DR. | GABRIEL M. S. | ALISTRE, JR. | | | | | | | | | | | | | opening of bids set fr October 30, 2024. |